



Anderson Park District

Status of Park Improvement Projects Matrix

5/12/2026

The Ps	Park	Project	Planning	Design	Construction	Complete	Expected	Completion
PATHS	W. M. Johnson Hills Park	Natural surface trails renovation					2026	*
	Juilfs Park	Resurface existing trails					2029	*
POTTIES	Laverty Park	New restroom unit					2026	
PARKING	Laverty Park	Parking lot renovation					2026	*
	Juilfs Park	Parking lot expansion					2029	*
PLAYGROUNDS								
PLAYABILITY	Beech Acres Park	Dog Field (new), mirror Kellogg Park Dog Field permit model			ON HOLD		2024	
	Basketball	Beech Acres Park			ON HOLD		2025	
	Baseball, Softball	Riverside Park				☒	2026	*
		Clear Creek Park					2026	

*Expected completion dates have been revised to mirror master planning process and to account for construction delays

Completed Projects

PATHS	Beech Acres Park	Trail extension				☒	2024	
	Riverside Park	Trail extension				☒	2024	
	Veterans Park	Trail extension				☒	2024	
	Kellogg Park	Trail extension				☒	2025	
PARKING	Veterans Park	Parking lot renovation				☒	2024	
PICKLEBALL	Kellogg Park	6 courts				☒	2025	
PLAYGROUNDS	Veterans Park	Play unit replacement & new play pods				☒	2024	
PLAYABILITY	Juilfs Park	Marty Brennaman Field converted to all weather				☒	2024	
	Riverside Park	All Weather Field replacement				☒	2024	
	Riverside Park	All Weather Field new (with lights)				☒	2024	