



Anderson Park District

Status of Park Improvement Projects Matrix

8/11/2026

The Ps	Park	8/11/2026	Project	Pla	De	Co	Co	Ex	Co	
PATHS	W. M. Johnson Hills Park	Natural surface trails renovation						2026	*	
	Juilfs Park	Resurface existing trails						2029	*	
POTTIES	Laverty Park	New restroom unit						2026		
PARKING	Laverty Park	Parking lot renovation						2026	*	
	Juilfs Park	Parking lot expansion						2029	*	
PLAYGROUNDS										
PLAYABILITY	Beech Acres Park	Dog Field (new), mirror Kellogg Park Dog Field permit model				ON HOLD		2024		
	Basketball	Beech Acres Park	Basketball court pods (new)			ON HOLD		2025		
	Baseball, Softball	Riverside Park	Ballfield infields converted from dirt to all weather					☒	2026	*
		Clear Creek Park	Bike Park						2027*	
*Expected completion dates have been revised to mirror master planning process and to account for construction delays										

Completed Projects

PATHS	Beech Acres Park	Trail extension				☒	2024
	Riverside Park	Trail extension				☒	2024
	Veterans Park	Trail extension				☒	2024
	Kellogg Park	Trail extension				☒	2025
PARKING	Veterans Park	Parking lot renovation				☒	2024
PICKLEBALL	Kellogg Park	6 courts				☒	2025
PLAYGROUNDS	Veterans Park	Play unit replacement & new play pods				☒	2024
PLAYABILITY	Juilfs Park	Marty Brennaman Field converted to all weather				☒	2024
	Riverside Park	All Weather Field replacement				☒	2024
	Riverside Park	All Weather Field new (with lights)				☒	2024