



Anderson Park District Status of Park Improvement Projects Matrix

9/8/2026

Visit [AndersonParks.com](https://www.andersonparks.com) for the Comprehensive List of Improvement Projects planned in the Capital Levy passed by residents in November 2023.

The Ps	Park	Project	Planning	Design	Construction	Complete	Expected Completion
PATHS	W. M. Johnson Hills Park	Natural surface trails renovation					2026 *
	Juilfs Park	Resurface existing trails					2029 *
POTTIES	Laverty Park	New restroom unit					2026
PARKING	Laverty Park	Parking lot renovation					2026 *
	Juilfs Park	Parking lot expansion					2029 *
PLAYGROUNDS							
PLAYABILITY	Beech Acres Park	Dog Field (new), mirror Kellogg Park Dog Field permit model			ON HOLD		2024
	Basketball Beech Acres Park	Basketball court pods (new)			ON HOLD		2025
	Baseball, Softball Riverside Park	Ballfield infields converted from dirt to all weather (with lights)				☒	2026 *
	Clear Creek Park	Bike Park					2027*
*Expected completion dates have been revised to mirror master planning process and to account for construction delays							
Completed Projects							
PATHS	Beech Acres Park	Trail extension				☒	2024
	Riverside Park	Trail extension				☒	2024
	Veterans Park	Trail extension				☒	2024
	Kellogg Park	Trail extension				☒	2025
PARKING	Veterans Park	Parking lot renovation				☒	2024
PICKLEBALL	Kellogg Park	6 courts				☒	2025
PLAYGROUNDS	Veterans Park	Play unit replacement & new play pods				☒	2024
PLAYABILITY	Juilfs Park	Marty Brennaman Field converted to all weather				☒	2024
	Riverside Park	All Weather Field replacement				☒	2024
	Riverside Park	All Weather Field new (with lights)				☒	2024